



Monthly Operating Report

February:2025

So. Sangamon
Water Commission
March 17th, 2025

SSWC

9199 Buckhart Rd Rochester IL 62563

TABLE OF CONTENTS

SECTION	PAGE NO.
Executive Summary.....	ES-1
1. SAFETY	1-1
1.1 Safety Training	1-1
1.2 Lost time Accidents	1-1
1.3 Safety Audit	1-1
1.4 Miscellaneous Safety.....	1-1
2. COMPLIANCE, FLOWS AND LOADINGS	2-2
2.1 Compliance	2-2
2.2 Influent flows and loadings	2-2
2.3 Effluent Concentrations	2-2
2.4 Lagoon Discharge Concentrations	2-4
3. OPERATIONS.....	3-1
3.1 Events impacting operations	3-1
3.2 Emergency & Service calls	3-1
3.3 Emergency Call-outs	3-1
3.4 Customer Inquiries	3-1
4. MAINTENANCE AND REPAIR.....	4-10
4.1 Preventative and predictive maintenance.....	4-10
4.2 Corrective repairs	4-10
5. PROJECT MANAGEMENT & SUPPORT	5-1
5.1 Staffing & Training.....	5-1
5.2 Corporate Support.....	5-2
5.3 Budget	5-3
6. CAPITAL PLANNING	6-1
6.1 Approved CIP Projects Current status.....	6-1
6.2 Draft Capital Improvement Plan	6-1

LIST OF TABLES

TABLE	PAGE NO.
Table 2.2 Influent Concentrations and Flow.....	2-2
Table 2.3 Finished Water Quality.....	2-2
Table 2.4 Weekly Grab Sample Analysis Results.....	2-4
Table 4.1 Budget Table.....	5-3

EXECUTIVE SUMMARY

Safety. Safety is the number one priority at South Sangamon. We have instituted a monthly safety meeting for operations staff at the plant. There were no lost time accidents in the month of February 2025.

Compliance. The finished water quality was within regulatory limits and all reporting and sampling requirements were met for the month. A copy of the Operations Report submitted to the Illinois Environmental Protection Agency is available at www.sswc.us

During the month of February 2025, the plant pumped 38.665 million gallons from the well field and 34.354 million gallons of finished water. This is .180 million gallons less than February 2024.

The SSWC plant has been removed from Critical Review status.

Operations. There was 0 emergency call-outs for the month. There were numerous customer inquiry for the month.

Maintenance and Repair. For the month of February 2025, there were 28 inspections, 3 preventative and multiple corrective maintenance activity completed. There was 0 repair activities performed.

Budget. Passed at May 20th 2024 meeting.

Capital Planning.

Chatham emergency interconnect

Onsite fuel storage tanks

Detention Tank

Well#11

1. SAFETY

1.1 SAFETY TRAINING

At South Sangamon we strive to provide a safe working environment for all employees. This is accomplished with daily safety meetings and open communication.

1.2 LOST TIME ACCIDENTS

There were 0 lost time accidents in the month of February 2025.

1.3 SAFETY AUDIT

No safety audits to date.

1.4 MISCELLANEOUS SAFETY

No notable safety issues

2. COMPLIANCE, FLOWS AND LOADINGS

2.1 COMPLIANCE

The finished water quality was within regulatory limits and all Bacteriological testing was completed for the month of February. A copy of the Operations Report to the Illinois Environmental Protection Agency (IEPA) is available on the SSWC website.

2.2 INFLUENT FLOWS AND LOADINGS

The total gallons pumped from the well field were 38.662 MG. The influent parameters were all within the normal range.

The influent flow and loadings are summarized below in Table 2.2

Table 2.2 Influent Concentrations and Flow								
	pH	Temp	Iron	Manganese	Fluoride	Hardness	Alkalinity	Well Flow Gals (MGD).
Max.	7.40	17.3	4.89	.312	-	400	308	1.575
Min.	7.30	12.8	.33	.042	-	350	250	1.125
Avg.	7.39	13.8	.77	.181	-	373	294	1.381
Total	-	-	-	-	-	-	-	38.662

2.3 EFFLUENT CONCENTRATIONS

The facility filtered 34.354 MG during the month with a daily average of 1.227 MG and a min/max 991/ 1.432 MG.

Table 2.3 Finished Water Quality										
	Free CL2	Total CL2	pH	Temp	Iron	Manganese	Fluoride	Hardness	Alkalinity	Phosphate
Max.	.19	3.90	7.9		0.01	0.310	.99	440	310	2.37
Min.	0.05	2.24	7.6		0.0	0.006	0.60	140	204	1.72
Avg.	0.10	3.22	7.8		0.01	0.058	0.75	238	287	2.06
MCL	-	-	-	-	1.00	-	4.00	-	-	-
SMCL	-	-	-	-	0.30	0.050	2.00	-	-	-

Finished Water Flow Comparison for FY 2024

Time Period	2024-25	2023-24	2022-23
Mar 2024-Feb 2025	413,883,904	417,766,224	416,843,374
Increase for the same period last year		-3.88 MG	.922 MG

FINISHED WATER PUMPING HISTORY						
	2024-25	2023 -24	2022-23	2021-22	2020-21	2019-20
Mar	31,222,925	36,781,261	33,909,417	33,633,244	30,339,298	31,237,000
Apr	31,707,537	36,832,617	31,991,050	33,214,211	31,542,650	28,418,249
May	36,629,959	43,484,155	37,459,417	35,932,776	34,673,848	33,045,927
June	40,285,085	22,455,176	38,496,145	37,616,256	17,414,377	33,460,303
July	38,944,142	41,565,811	38,861,790	39,001,640	44,237,066	23,742,374
Aug	38,576,284	39,770,720	36,977,913	39,953,900	39,638,063	25,018,633
Sept	37,258,390	38,677,420	32,355,302	38,935,839	38,674,095	34,234,782
Oct	34,907,003	32,733,224	29,576,287	34,918,955	34,597,739	30,769,238
Nov	28,768,567	30,061,570	35,563,717	31,181,005	32,325,040	30,877,400
Dec	32,675,158	31,818,986	30,450,255	31,391,459	31,582,311	29,703,954
Jan	33,741,476	33,807,516	37,721,005	32,322,270	31,456,987	30,073,516
Feb	29,167,378	29,777,768	33,481,076	32,451,653	30,638,842	28,797,693
	-----	-----	-----	-----	-----	-----
Totals	413,883,904	417,766,224	416,843,374	450,553,208	397,120,316	359,379,069
Avg	1.13 MGD	1.15 MGD	1.14 MGD	1.15 MGD	1.09 MGD	.985 MGD

2.4 LAGOON DISCHARGE CONCENTRATIONS

The results for the NPDES lagoon discharge permit are summarized below.

Table 2.4 Weekly Grab Sample Analysis Results

Lagoon Effluent Results						
Date	Fe (mg/l)	Mn (mg/l)	Chloride (mg/l)	Cl ² (mg/l)	pH (S.U.)	TSS (mg/l)
Feb 25 th , 2025						
Minimum	.15	.9	199.1	.05	7.6	<4
Maximum	.15	.9	199.1	.05	7.6	<4
Average	.15	.9	199.1	.05	7.6	<4
Monthly Avg Limit	2.000	1.000				15
Daily Limit	4.000	2.000	500	0.05	6.0-9.0	30

The Chloride sample for the month, performed by the Springfield Metropolitan Sanitary District, was below 30,000 mg/l for the month of February 2025. The limit for chloride discharge to the sanitary district is 30,000 mg/L.

3. OPERATIONS

3.1 EVENTS IMPACTING OPERATIONS

There were over 50 incident that impacted the operation of the plant.

Ion exchange alarm

Power surge

Power Sag

Well check valves

Permanganate Pumps

Ion Exchange Troubleshooting

Backwash Low Flow Alarms

Well #9

3.2 EMERGENCY & SERVICE CALLS

Service Calls:

- There was 0 emergency call out for the month.

3.3 EMERGENCY CALL-OUTS

There was 0 emergency call out for the month.

3.4 CUSTOMER INQUIRIE

There were numerous customer inquiries.

OTHER WORK PERFORMED

Inspected distribution mains

Inspected booster station


Customer service

SCADA programming

Well #11 construction



Dan from scadaWARE dropped the control panel for well #11 at the plant



Control system for well #11



The check valve for well #11 has arrived



Brotke poured thrust blocks for the well #11 raw water distribution lines



4. MAINTENANCE AND REPAIR

4.1 PREVENTATIVE AND PREDICTIVE MAINTENANCE

For the month of February 2025, there were 28 inspections, 3 preventative and multiple corrective maintenance activities completed.

4.2 CORRECTIVE REPAIR AND MAINTENANCE

Pulling and cleaning pre filters on all 3 filter trains on weekly basis

CIP train 1,2 and 3

Purged air control system

Raw water line flushing

Detention tank flush

Flushing Air Lines

Maintenance of New Berlin Booster Station

Air compressor Maintenance

Pneumatic Tank Maintenance

Well Maintenance

5. PROJECT MANAGEMENT & SUPPORT

5.1 STAFFING & TRAINING

- Staff member training has been continuous and ongoing.
- Operator and Asst. Operator have been studying for EPA licensing test.

5.2 OPERATIONAL SUPPORT

The following individuals, either on-site or remotely, provided assistance in operation and/or maintenance of the plant during the month of February 2025.

- Kevin Canham
- Stephen Bivin
- Katie Krall
- Dan (SCADAware)
- Joe Lee Electric
- Kevin Garmin (SCADAware)
- Brotke Well and Pump

5.3 BUDGET

Table 5.3 Operating Budget

Table 5.3 Budget Table

Budget Table was removed: see clerks report

6. CAPITAL PLANNING

6.1 APPROVED CIP PROJECTS CURRENT STATUS

Pigging project construction complete. Awaiting first pigging before completely releasing contractor.

The Chatham /South Sangamon emergency interconnect construction is complete. After many failed attempts; start has been completed.

Meter Project progressing, All meter bases and registers are on site. all cell meters have been installed.

The thrust blocks for well #11 have been poured. An initial pressure test has been performed. Clean up of the site has been started. Brotke has started on the Construction punchlist.

Joe Lee Electric and Dan from scadaWARE have been onsite site to inspect and plan their portion of the well #11 construction.

6.2 DRAFT CAPITAL IMPROVEMENT PLAN

The CIP is a planning document that includes all projects anticipated to exceed \$5,000 in cost over the next five years. The CIP is an ongoing process and will be refined from time to time as projects are completed and new issues are identified.

1. Onsite fuel storage tanks have arrived on site and pumps have been installed-completed
2. BOP CPU upgrade-completed
3. Second raw water detention tank
4. SSWC/Chatham interconnect-completed
5. Well #11-underway
6. SCADA computer upgrade-90% complete
7. Well #12

ILLINOIS ENVIRONMENTAL PROTECTION AGENCY

DIVISION OF PUBLIC WATER SUPPLIES

South Sangamon Water Commission - IL1670080

February 2025

Page 2 of 2

Raw										Pre UF Membrane				Post UF Membrane				Post/EX				Physical and Chemical Tests										Finished										Membrane Integrity																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
Date		pH	Temp	deg. C	Alk.		Total	Total	Total	Turbidity		Total		Soluble		Total		Total		Turbidity		Total		Total	Total	Total	Fluoride		Ortho	Free	Monochloramine	Chlorine		Distribution		Post Filter																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
					Mn	mg/L	Fe	mg/L	Mn	mg/L	NTU	Mn	mg/L	Fe	mg/L	Mn	mg/L	Fe	mg/L	Hard.	mg/L	as CaCO3	Alk.	mg/L	Fe	mg/L	Mn	mg/L	F	mg/L	Phosphate	mg/L	F	mg/L	T	mg/L	F	mg/L	T	mg/L	Bank 1	Bank 2	Bank 3																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

