



Monthly Operating Report

January:2022

So. Sangamon
Water Commission
February 22nd, 2022

SSWC

9199 Buckhart Rd Rochester IL 62563

TABLE OF CONTENTS

SECTION	PAGE NO.
Executive Summary.....	ES-1
1. SAFETY	1-1
1.1 Safety Training	1-1
1.2 Lost time Accidents	1-1
1.3 Safety Audit	1-1
1.4 Miscellaneous Safety.....	1-1
2. COMPLIANCE, FLOWS AND LOADINGS	2-2
2.1 Compliance	2-2
2.2 Influent flows and loadings	2-2
2.3 Effluent Concentrations	2-2
2.4 Lagoon Discharge Concentrations	2-4
3. OPERATIONS.....	3-1
3.1 Events impacting operations	3-1
3.2 Emergency & Service calls.....	3-1
3.3 Emergency Call-outs	3-1
3.4 Customer Inquiries	3-1
4. MAINTENANCE AND REPAIR.....	4-4
4.1 Preventative and predictive maintenance.....	4-4
4.2 Corrective repairs	4-4
5. PROJECT MANAGEMENT & SUPPORT.....	5-1
5.1 Staffing & Training.....	5-1
5.2 Corporate Support.....	5-2
5.3 Budget.....	5-3
6. CAPITAL PLANNING	6-1
6.1 Approved CIP Projects Current status.....	6-1
6.2 Draft Capital Improvement Plan	6-1

LIST OF TABLES

TABLE	PAGE NO.
Table 2.2 Influent Concentrations and Flow.....	2-2
Table 2.3 Finished Water Quality.....	2-2
Table 2.4 Weekly Grab Sample Analysis Results.....	2-4
Table 4.1 Budget Table.....	5-3

EXECUTIVE SUMMARY

Safety. Safety is the number one priority at South Sangamon. We have instituted a monthly safety meeting for operations staff at the plant. There were no lost time accidents in the month of January 2022.

Compliance. The finished water quality was within regulatory limits and all reporting and sampling requirements were met for the month. A copy of the Operations Report submitted to the Illinois Environmental Protection Agency is available at www.sswc.us.

During the month of January 2022, the plant pumped 43.898 million gallons from the well field and 38.760 million gallons of finished water. This is 1.85 million gallons less than January of 2021.

The SSWC plant has been removed from Critical Review status.

Operations. There was 0 emergency call-outs for the month. There were numerous customer inquiry for the month.

Maintenance and Repair. For the month of January 2022, there were 31 inspections, 3 preventative and 3 corrective maintenance activity completed. There was 0 repair activity performed .

Budget. Passed at April 19th 2021 meeting.

Capital Planning.

New Berlin Meter relocation project

Chatham emergency interconnect

Onsite fuel storage tanks

Detention Tank

1. SAFETY

1.1 SAFETY TRAINING

At South Sangamon we strive to provide a safe working environment for all employees. This is accomplished with daily safety meetings and open communication.

1.2 LOST TIME ACCIDENTS

There were 0 lost time accidents in the month of January 2022.

1.3 SAFETY AUDIT

No safety audits to date.

1.4 MISCELLANEOUS SAFETY

No notable safety issues

2. COMPLIANCE, FLOWS AND LOADINGS

2.1 COMPLIANCE

The finished water quality was within regulatory limits and all Bacteriological testing was completed for the month of January. A copy of the Operations Report to the Illinois Environmental Protection Agency (IEPA) is available on the SSWC website.

2.2 INFLUENT FLOWS AND LOADINGS

The total gallons pumped from the well field were 43.898 MG. The influent parameters were all within the normal range.

The influent flow and loadings are summarized below in Table 2.2

Table 2.2 Influent Concentrations and Flow								
	pH	Temp	Iron	Manganese	Fluoride	Hardness	Alkalinity	Well Flow Gals (MGD).
Max.	7.6	14.6	1.23	.255	-	400	322	1.844
Min.	7.4	13.0	.54	.160	-	280	280	1.120
Avg.	7.35	13.8	.78	.221	-	355	298	1.416
Total	-	-	-	-	-	-	-	43.898

2.3 EFFLUENT CONCENTRATIONS

The facility filtered 38.760 MG during the month with a daily average of 1.250 MG and a min/max 1.029/ 1.596 MG.

Table 2.3 Finished Water Quality										
	Free CL2	Total CL2	pH	Temp	Iron	Manganese	Fluoride	Hardness	Alkalinity	Phosphate
Max.	.16	3.54	7.8		0.02	0.134	1.06	200	316	2.24
Min.	0.06	2.20	7.3		0.01	0.033	0.53	100	280	1.39
Avg.	0.10	2.70	7.7		0.01	0.060	0.77	128	290	1.91
MCL	-	-	-	-	1.00	-	4.00	-	-	-
SMCL	-	-	-	-	0.30	0.050	2.00	-	-	-

Finished Water Flow Comparison for FY 2021 -22

Time Period	21-22	20-21	19-20
Feb-2021- Jan-2022	418,740,397	395,279,167	359,206,807
Increase for the same period last year		23.5 MG	36.1 MG

FINISHED WATER PUMPING HISTORY						
	21-22	20-21	19-20	18-19	17-18	16-17
Feb	30,638,842	28,797,693	28,625,431	25,617,914	27,373,232	26,095,228
Mar	33,633,244	30,339,298	31,237,000	28,217,699	30,068,363	27,851,811
Apr	33,214,211	31,542,650	28,418,249	27,110,578	29,625,797	29,292,618
May	35,932,776	34,673,848	33,045,927	33,304,196	32,120,873	33,349,391
June	37,616,256	17,414,377	33,460,303	34,040,000	39,931,402	41,541,321
July	39,001,640	44,237,066	23,742,374	41,178,722	42,164,927	35,378,396
Aug	39,953,900	39,638,063	25,018,633	35,176,238	38,760,634	35,401,490
Sept	38,935,839	38,674,095	34,234,782	34,754,000	39,896,986	36,325,215
Oct	34,918,955	34,597,739	30,769,238	30,353,482	33,506,605	4,374,8320
Nov	31,181,005	32,325,040	30,877,400	30,464,000	28,617,333	30,478,309
Dec	31,391,459	31,582,311	29,703,954	31,930,000	28,808,037	32,525,530
Jan	32,322,270	31,456,987	30,073,516	28,823,375	30,556,824	30,449,215
	-----	-----	-----	-----	-----	-----
Totals	418,740,397	395,279,167	359,206,807	380,970,204	401,431,013	402,436,844
Avg	1.14 MGD	1.08 MGD	.984 MGD	1.04 MGD	1.10 MGD	1.10 MGD

2.4 LAGOON DISCHARGE CONCENTRATIONS

The results for the NPDES lagoon discharge permit are summarized below.

Table 2.4 Weekly Grab Sample Analysis Results

Lagoon Effluent Results						
Date	Fe (mg/l)	Mn (mg/l)	Chloride (mg/l)	Cl ² (mg/l)	pH (S.U.)	TSS (mg/l)
Jan 3 rd , 2022	.4	.164	56	.02	7.9	<4
Minimum	.4	.164	56	.02	7.9	<4
Maximum	.4	.164	56	.02	7.9	<4
Average	.4	.164	56			<4
Monthly Avg Limit	2.000	1.000				15
Daily Limit	4.000	2.000	500	0.05	6.0-9.0	30

The Chloride sample for the month, performed by the Springfield Metropolitan Sanitary District, was below 30,000 mg/l for the month of January 2022. The limit for chloride discharge to the sanitary district is 30,000 mg/L.

3. OPERATIONS

3.1 EVENTS IMPACTING OPERATIONS

There was 0 incident that impacted the operation of the plant.

3.2 EMERGENCY & SERVICE CALLS

Service Calls:

- There was 0 emergency call out for the month.

3.3 EMERGENCY CALL-OUTS

There was 0 emergency call out for the month.

3.4 CUSTOMER INQUIRIE

There were numerous customer inquiries.

OTHER WORK PERFORMED

Trouble shooting all trains
Trouble shooting of CIP skid and CIP procedure
Inspected distribution mains
Inspected booster station
Flushed air system
Trouble shooting of Ion exchange system
Replaced ion exchange valve and actuator
Serviced air compressors
Inspected New Berlin Master Meter
HSP #3 rebuild



HSP #3 was rebuilt by Bodine electric

4. MAINTENANCE AND REPAIR

4.1 PREVENTATIVE AND PREDICTIVE MAINTENANCE

For the month of January 2022, there were 31 inspections, 3 preventative and 3 corrective maintenance activity completed.

4.2 CORRECTIVE REPAIR

Pulling and cleaning pre filters on all 3 filter trains on weekly basis

CIP train 1,2 and 3

Purged air control system

Air Compressor service

Repair of HSP #3

5. PROJECT MANAGEMENT & SUPPORT

5.1 STAFFING & TRAINING

- Staff member training has been continuous and ongoing.
- Operator and Asst. Operator have been studying for EPA licensing test.

5.2 OPERATIONAL SUPPORT

The following individuals, either on-site or remotely, provided assistance in operation and/or maintenance of the plant during the month of January 2022.

- Kevin Canham
- Stephen Bivin
- Katie Krall
- Dan (SCADAware)
- Joe Lee
- Kevin Garmin (SCADAware)

5.3 BUDGET

Table 5.3 Operating Budget

Table 5.3 Budget Table

Budget Table was removed: see clerks report

6. CAPITAL PLANNING

6.1 APPROVED CIP PROJECTS CURRENT STATUS

Pigging project construction complete. Awaiting first pigging before completely releasing contractor.

Benton and Assoc has initiated the planning phase of the Chatham Emergency interconnect. Construction permit has been approved and received. Construction has been postponed.

Train #2 upgrade has begun. Hardware has been ordered. First payment has been requested. Train install has been bid. Petersburg Plumbing was the only bidder.

6.2 DRAFT CAPITAL IMPROVEMENT PLAN

The CIP is a planning document that includes all projects anticipated to exceed \$5,000 in cost over the next five years. The CIP is an ongoing process and will be refined from time to time as projects are completed and new issues are identified.

1. Second Torray filter has been ordered, first pay request
2. Pricing onsite fuel storage tanks to alleviate tax costs and ensure sustainability during emergencies.
3. BOP CPU upgrade has been completed
4. Meter Project progressing, meters scheduled to arrive the first of February.

ILLINOIS ENVIRONMENTAL PROTECTION AGENCY DIVISION OF PUBLIC WATER SUPPLIES MONTHLY IRON REMOVAL AND ION EXCHANGE SOFTENING REPORT South Sangamon Water Commission - IL 1670080 January 2022

Table with columns: Pumping Totals, Chemicals Applied (Sulfite BW, Hypochlorite, Sulfate, Acid, Phosphate, Bisulfite Pond), UF Filters, Softeners, and Regeneration. Includes sub-totals for Chlorination and Fluoridation.